

Project Update: Flat Shoals Sidewalk Installation Project



**City of Atlanta
Department of Public Works**

Richard Mendoza, Commissioner

March 2015



Project: Landrum Drive Sidewalk Installation Project
Contractor: C.P. Richards Construction CD: 11 NPU: R

Description: The Landrum Drive Sidewalk Improvement Project is a currently under construction along Landrum Drive from Harbin Drive and will tie into existing sidewalks on the south side of Landrum Drive. Improvements will include the installation of sidewalks, curbs, driveway aprons, ADA ramps, retaining walls and trees.

Phase: Construction

Schedule Status: On schedule

Construction Start Date: September 2014

Funding Sources: MARTA Funds

Project Status: The project is currently in the construction phase. This project is scheduled for completion in December 2014.

- The contractor is in the process of completing the installation of driveway aprons and ADA ramps
- The installation of trees will take place during mid-March

The Department of Public Works, in an ongoing effort to ensure that the community remains aware of progress being made with this project, will continue to keep the community informed through regular updates.

City of Atlanta Department of Public Works
55 Trinity Avenue, SE Atlanta, GA 30303
ATTN: Michael Frierson, Public Information Manager
Email: publicworks@atlantaga.gov / Phone: (404) 330-6333