



Strategic Delivery Plan

Moving Atlanta Forward 2022 Infrastructure Program

EXECUTING DEPARTMENTS







Key Supporting Departments

Department of Procurement
Department of Finance
Mayor's Office of Communications





	Horizontal		Vertical Grand	
\$750M Infrastructure Program	Bond	TSPLOST	Bond	Tota
ATLDOT	Бопа		Бопа	IOta
Bridges	\$15M	\$25M		\$40M
Multipurpose Trails	\$14M	\$14M		\$28M
Sidewalks	\$30M	\$121M		\$151M
Safe Streets	\$36M	\$95M		\$131M
Signals		\$10M		\$10M
Street Repairs	\$15M	\$11M		\$26M
Council Discretionary Spend	\$18M			\$18M
Program & Cost Management		\$39M		\$39M
Reserve		\$32M		\$32M
State of Georgia 1% Costs	'	\$3M		\$3M
ATLDOT Total	\$128M	\$350M		\$478M
DEAM				
Council Discretionary Spend			\$18M	\$18M
Public Safety Facilities			\$92M	\$92M
The Arts	\$5M		\$10M	\$15M
DEAM Total	\$5M		\$120M	\$125M
Parks & Recreation				
Maintenance Facilities & Greenhouse			\$9M	\$9M
Rec Centers & Pools	\$0.5M		\$72M	\$73M
Park Improvements	\$56M		\$8M	\$64M
Parks & Recreation Total	\$56.5M		\$89M	\$146M
Grand Total	\$190M	\$350M	\$210M	\$ 750 M



2022 INFRASTRUCTURE PROGRAM





PROCESS DIAGRAM

ACTIVATION 1 month to 6 months

Confirm Fund Availability

Project Kick-Off Meeting

External Partner PMA (if applicable)

Risk Evaluation

Project Charter, PMP, & Schedule

PRE-CONSTRUCTION 1 month to 4 years

ROW Acquisition (Vertical)

Design Approach, Procurement, & Kick-Off

Initiate Concept Design & Public Engagement

Approved Concept & Initiate Preliminary Design

ROW Parcel Identification (Horizontal) & Utility 1st Submittal

PFPR & Initiate Final Design

- Preconstruction Permitting
- Utility 2nd Submittal
- Initiate ROW Acquisition (Horizontal)
- Consultant Evaluation

FFPR

Final Design Complete

PROCUREMENT 6 months to 1 year

Utility

Agreements

Finalize

Acquisition

External

Funding &

Agreements

ROW

Bid Package Development

Finalize External Agreements & Funding

Bid Package Review & Approval

Advertisement

Recommendation & Selection

Contract Legislation

Contract Signature & Purchase Order

CONSTRUCTION 1 year to 3 years

NTP

Contractor Site NTP

- · Daily Site Inpsection
- Safety Management
- Schedule Management
- · Contract Management
- Contractor Evaluation

Notice of Substantial Completion

Construction Kick-Off Meeting

Utility Coordination & Relocation

Contractor Administrative NTP

Contractor Initial Submittals

Contractor-Obtained Permitting

COMPLETION 6 months to 3 years

Punchlist Development & Completion

Contractor Acceptance

Final Payment & Associated Documentation

Purchase Order Closeout

Departmental Project Closeout


After Action Review & Lessons Learned

Contractor Evaluation






RACI MATRIX









- Delineates roles and responsibilities
- High-level activities and deliverables
- Department-wide





MONITOR AND CONTROL



Monitoring activities: Schedule, Budget, Risk

ACTIVATION



- Assign Project Manager
- Confirm funding in Oracle
- Develop Project Charter
- Develop ProjectManagement Plan
- Develop Risk Register
- Develop baseline schedule

PRE-CONSTRUCTION



- Select design delivery approach
- Initiate design procurement
- Develop public engagement approach
- Approve concept
- Conduct
 Preliminary Field
 Plan Review
 (PFPR) and Final
 Field Plan Review
 (FFPR)
- Accept final plan

PROCUREMENT



- Select construction delivery approach
- Submit procurement package
- Procurement/ Legal/Compliance review and acceptance
- Evaluate and select most responsive bidder
- Legislation
- Execute contract and Purchase Order (PO)

CONSTRUCTION



- Post design utility coordination
- Initiate Notice to Proceed (NTP)
- Review change order request(s)
- Prepare construction daily reports
- Evaluate contractor schedule
- Perform safety inspections
- Review pay applications

COMPLETION



- Contractor/
 Consultant
 Evaluation
- After Action Review (AAR)
- Project closeout

The Program will employ a range of project monitoring and control measures across the project life cycle to ensure that projects, and ultimately the Program, adhere to a baseline schedule, budget and project scope. This graphic provides an overview of these measures by project phase.



- Reporting (Monthly, Quarterly, City Council Departmental Quarterly Reviews)
- Legislation





SCHEDULE, BUDGET, AND RISK

Schedule



- Templates by project type
- Milestone focused
- Program-Wide Master Schedule

Budget



- Per project and cost code level
- Adjustment approval
- Scope vs. budget

Risk



- Identification at activation
- Risk register
- Avoid, mitigate, accept, transfer





TRANSPARENCY | ACCOUNTABILITY

Reporting

Oversight Committee

Program Website

MONTHLY


- Project Updates
- Master Schedule
- Program Website
- NPU Reporting & Feedback


QUARTERLY


 Council Committee Progress Reports


ANNUALLY

- Financial Summary
- TSPLOST Report















PROJECT PROGRAMMING PLAN

PRIORITIZATION CRITERIA

Initial Batching

ATLDOT

DPR

DEAM

analyzed and batched projects based on their:

- Safety, Equity and Mobility (SEM) score and, if applicable, Crash Severity index
- Shovel readiness/current project phase
- Analysis of Partnership and/or Federal matching funds
- Availability of TSPLOST incremental funding

- Safety and security purpose
- Shovel readiness/current project phase
- Alignment with Activate ATL and the Equity Data Tool
- Public Private Partnership (PPP) status

- Critical facility needs to serve
 City of Atlanta population
- Initial assessments of potential building sites for new facilities
- DEAM guiding principles and Mission Statement

Additional Considerations

COUNCILMEMBER INPUT

PARTNER & OTHER INPUT

2022 INFRASTRUCTURE BOND PROCEEDS SPEND-DOWN





PROJECT PROGRAMMING PLAN

D





REVISED BATCHING*

2022 BOND PROCEEDS SPEND-DOWN

Project Name	Orig. Batch	Rev Batch
Burton Rd Sidewalks	2	1
Conley Rd SE Safe Street	4	1
Glen Iris Dr Safe Street	4	1
Joseph E Boone Blvd Safe Street	3	1
LaFrance St Safe Street	3	1
MLK Jr Dr Safety Improvements	4	1
Maple Dr Safe Street	5	1
Allene Ave & Avon Ave Intersection	5	1
Peyton Rd & Veltre Cir Sidewalks	2	1
Metropolitan Pkwy Sidewalks	2	1
Wisteria Way Sidewalk Installation	5	1

COUNCILMEMBER, PARTNER, AND OTHER INPUT

Project Name	Orig. Batch	Rev Batch
Euclid Ave Safe Street	3	1
Marietta Blvd Safe Street	4	1
Midtown Safe Street Corridor	3	1
Pryor St & Central Ave Safe Street	2	1
17 th St Sidewalk Installation	2	1
Ellsworth Industrial Sidewalk Installation	1	2
Northside Pkwy Sidewalk Installation	1	3
Cascade Rd Phase II Path	1	2
Cascade Rd Phase II Path	1	2
DeKalb Ave & Decatur St Phase II	2	3
DeKalb Ave & Decatur St Phase II	2	3

^{*} As of November 14, 2022





WHAT WILL DEFINE PROGRAM SUCCESS







TRANSPARENCY

- Stakeholder Oversight Committee
- NPU Input and Feedback
- Program Website

PROCESSES

- Activation with definition
- Ebuilder at Program onset
- Plan Development Procedures
- Established ATLDOT

PROCUREMENT EFFICIENCIES

- Process Improvements
- Twelve General Engineering Services Contracts
- Partnership Project Management
- Design-Build contracting efficiencies

PEOPLE

- Defined Project Manager-to-Project selection criteria
- LAP Certification



