

City of Atlanta Department of Public Works

Richard Mendoza, Commissioner

August 2014

Project: Bolton Road & Marietta Boulevard Intersection Improvement Project Project ID#: 006261 CD: 9 NPU: D Contractor: CMES Incorporated

Description: This project scope includes the closing of Adams Drive and the planned closing of Plant Road access, upgrading the existing traffic signals, and improving pedestrian facilities.

Other elements of the project include the installation of an additional turn lane on the eastbound leg of Bolton Road, ADA (Americans with Disabilities Act) compliant sidewalks, wheelchair ramps, concrete curb and gutter, drainage and piping structures, street resurfacing, and restriping of the travel lanes.

Note: In keeping with the City's environmental commitment, we provided an alternate route for the Adams Drive traffic to access Marietta Boulevard until the design and construction of the Adams Drive realignment to intersect with Marietta Boulevard and Moore's Mill Road Extension project is completed.

Phase: Construction

Schedule Status: On schedule

Construction Start Date: March 2013

Funding Sources: Federal LCI (Livable Community Initiative) & Local City of Atlanta

Funding

Project Status: This project is substantially complete. The final project punch-list walkthrough will take place upon the completion of the bulleted item below.

• The new traffic signals, mounted on the mast arms, will be energized following the removal of the existing utility poles and span wire signals.

Please note: The Department of Watershed Management (DWM) consultant has completed its feasibility study. DWM has started the bidding process of the internal traffic flow design, which will support DWM previous commitment to close Plant Road access at the intersection.

City of Atlanta Department of Public Works 55 Trinity Avenue, SE Atlanta, GA 30303 ATTN: Michael Frierson, Public Information Manager Phone: (404) 330-6254 | Email: mfrierson@atlantaga.gov