# January 10, 2023 **PROJECT UPDATE**



# Cascade Avenue/Road Complete Street Phase I

### **Project Description**

The City of Atlanta's Departments of Transportation and Watershed Management are working to deliver corridor improvements along approximately two (2) miles of Cascade Road/Avenue. Planned improvements include milling, resurfacing, restriping, sidewalks, traffic communications corridor signal upgrades, bus stop enhancements, streetscapes, extended bike lanes, pedestrian safety improvements, and relocation of hydrants, water main lines, sidewalk meter boxes, and street valve box adjustments.

#### Locations

- $\Rightarrow$  Cascade Road/Avenue SW from the City Limits to Willis Mill Road SW and Delowe Drive SW to Avon Avenue SW
- $\Rightarrow$  Water line relocation from Cascade Avenue SW/Clearbrook Drive SW intersection to the Cascade Road SW/Pollard Drive SW intersection

## Eastern project area Western project area EAST ARDLEY ROAD AUDOBON OREST WEST City Limits MANGUN llis Mill Drive

### Schedules

 $\Rightarrow$  Target completion for the Cascade Road/Avenue Complete Street Phase I roadway improvements is Spring 2025.

#### What's New?

- $\Rightarrow$  Slated for completion by the end of 2023, the utility relocations currently underway, must be completed before roadway improvements can begin.
- $\Rightarrow$  Two (2) of the 11 utility companies have completed relocation work:
  - Google Fiber 0
  - Bandwidth IG  $\cap$
- $\Rightarrow$  Four (4) companies have initiated relocation work on the eastern side of the project:
  - Atlanta Gaslight 0
  - Comcast 0
  - Department of Watershed Management (90-95% complete)  $\cap$ 
    - Three (3) fire hydrants to be relocated after other work is completed. Target completion Summer 2023.
  - GPC (Power) 0
- $\Rightarrow$  Five (5) companies have not initiated relocation work:
  - AT&T 0
  - GPC (Lighting) 0
  - TCA  $\cap$
  - Verizon 0

  - Zavo 0

### **Other Details**

- ⇒ Start and completion windows for additional utility relocations will be dependent on each company's relocation work. The utility companies currently project completion by the end of 2023.
- ⇒ Information about the Cascade Road/Avenue Complete Street project is available on the ATLDOT website at: https://atldot.atlantaga.gov/projects/cascade-rd-complete-street-ph-i and the DWM website at: https://www.atlantawatershed.org/dwm-projects/ and https://cleanwateratlanta.h2o4atl.com/.
- ⇒ Stay engaged with ATLDOT and DWM on Twitter at <u>@ATLDOT</u> and <u>@ATLWatershed</u>. You can also visit the ATLDOT Facebook page, Instagram channel @ATL.DOT, and Nextdoor pages for more information.





