

City of Atlanta Department of Public Works

Richard Mendoza, Commissioner

August 2014



Project: Simpson Road Streetscape Improvement Project

Project ID#: PI 0006573 CD: 3 NPU: J & K Contractor: Tople Construction

Description: The Department of Public Works has begun construction of the Simpson Road Streetscape Improvement Project along Joseph E. Boone Boulevard from Woodlawn Avenue to West Lake Avenue. Improvements will include sidewalk installations, ADA ramps, signal upgrades, asphalt overlay, pedestrian lighting and bike lanes.

Project Scope:

- Construction of a 5' concrete pedestrian walk with 3' brick pavers section
- Traffic signal upgrades at the intersections of Joseph E. Boone Boulevard and West Lake Avenue, as well as, Joseph E. Boone Boulevard and Holly Road
- Asphalt overlay along Joseph E. Boone Boulevard from Woodlawn Avenue to West Lake Avenue
- Asphalt overlay along Woodlawn Avenue from Boone to Kennesaw Drive
- The installation of pedestrian streetlights

Phase: Construction

Schedule Status: On schedule

Construction Start Date: September 2013

Funding Sources: Federal TE (Transportation Enhancement) & Local City of Atlanta Funding

Project Status: The project is currently in the construction phase and scheduled for completion in January 2015.

- The excavation and installation of conduits used for electrical wiring within the utility poles are substantially completed.
- The contractor (Tople Construction) is also currently installing sidewalks, granite curbs and brick pavers.
- The culvert remediation is completed.
- The installation of pedestrian lighting is currently underway.

The Department of Public Works, in an ongoing effort to ensure that the community remains aware of progress being made with this project, will continue to keep the community informed through regular updates.

City of Atlanta Department of Public Works 55 Trinity Avenue, SE Atlanta, GA 30303 ATTN: Michael Frierson, Public Information Manager Phone: (404) 330-6254 | Email: mfrierson@atlantaga.gov